


Panelisation

'Consisting of or characterised by prefabricated wall, floor, and roof sections that are shipped to and assembled at the building site'

thefreedictionary.com



The Story Of Roof Prefabrication And Installation At CoCA

ARROW
INTERNATIONAL
Projects: Strategy and Delivery

August 2012

Dave Leppard


MASSEY UNIVERSITY

Background - Me



Fly Fisher
(Matt Watson
Wannabe)

Snowboarder
(Shaun
White/Travis Rice
Wannabe)



Diver
(SCUBA Steve
Wannabe)



Adventurer
(Bear Grylls
Wannabe)



Fan Club – Teef
the Border
Collie/Frisbee
Extraordinaire

Site Manager
Arrow
International



Background – Prefab at CoCA

- World First Seismic Design
- Post Tensioned LVL
- LVL/Precast Composite Floor Slabs
- Pre-Fab Curtain Wall
- Pre-Fab Roof



The Story Begins

“We’ve had a cunning plan for this project where we could prefab the roof on the ground and crane it into place, I don’t know if its possible but we want you to look into it, the drawings are in the folder, that will get you started”

Peter
Chisholm - Construction Manager c. April 2011


“OK, but here’s my initial thoughts...

...I think you’ve got rocks in your head”

Dave Leppard - Site Manager c. 5 seconds later


The Plans

- Approx. 55m x 17m
- Metal profile roof, torch on gutter
- LVL column precast & panel connections
- Skylights, fans, etc.
- Generic at grid lines



The Details

- Big, heavy & complicated
- Plywood is a structural diaphragm and interior ceiling lining
- Split at grid lines and at gutter



The Story Nearly Ends





“Pete, my initial thoughts are unchanged, it will have to be split at the grid lines, but it still looks like the better option to do it in-situ, the finished ply details allow no tolerances, it could be done, but it could be really messy and there would be zero ways to fix it” Dave Leppard – Site Manager c. 1 day after initial conversation

“So you say it could be done, look into it further, the way I see it, it will be highly beneficial” Peter Chisholm – Construction Manager c. 5 seconds later



The Process

- Break it up into a list of simple questions
 - **What** are the problems?
 - **Why** – is it actually worth it?
 - **How** to build it, pull it to bits and put it back together accurately, safely and successfully?
 - **Who** will be required?
 - **Where** can it be done?
 - **When** – lead times, program, etc.
- Get others to ask questions also, as they may see something you overlook

Answers- Build a Model



Answers - Build a Model




Early Answers

- What are the issues?
 - Needs to split at the gutter - problem
 - Needs to split at the gridline / rafter plate connection - problem
 - Waterproofing, ply can't get wet - problem
 - The roof and the structure will need to be constructed with the utmost accuracy
 - Lifting, transport, installation, safety?
 - Area available – Where will it fit?
- Answers lead to more questions that need more answers


Answers- Detail Changes

NOTE: All rafters viewed in north elevation unless stated otherwise




1 RAFTER CONNECTION PLATE - ISOMETRIC

2 RAFTER CONNECTION PLATE - ISOMETRIC WITH RAFTERS



3 RAFTER CONNECTION


1-50




4 RAFTER CONNECTION DETAIL

1-10

Answers- Detail Changes



1 RAFTER CONNECTION - PLATE PLAN
1:5



2 RAFTER CONNECTION PLATE - FRONT ELEVATION
1:5


DUNNING THORNTON CONSULTANTS LTD
SHOP DRAWING REVIEW

DRAWING STATUS **A B**

A	NO EXCEPTIONS TAKEN: Production may commence subject to review by others
B	MINOR COMMENTS NOTED: Production may commence subject to review by others
C	COMMENTS NOTED: Amend and resubmit for further review


Reviewer: **MED** Date: **28/4/14**
11/5/11

This review by DTC is solely for the purpose of determining conformance with the design requirements. The contractor is responsible for confirming that all dimensions are coordinated including any required site measurements.




3 RAFTER CONNECTION PLATE - SIDE ELEVATION
1:5

Answers- Splitting the Gutter



Answers – Accuracy At The Joins

1. Build two segments at a time to line up with each other
2. When Complete Remove 1&2 and install in-situ
3. Shuffle 3&4 to where 1&2 was
4. Build 5&6 using 3&4 as a guide, repeating these steps through to segments 13&14




Answers – The Jig

Engineer designed to mimic 2 grid segments of structure exactly

Could not move under weight of roof

Professional surveyor involvement




Dunnington Thornton consultants

Ph: (64 4) 395-0019
 Fax: (64 4) 395-0312
 PO Box 27-153, Wellington, NZ
 E-Mail: dthornton@dunningthornton.co.nz

SKETCH

JOB NAME:	CoCA - TEMPORARY WORK		
JOB NO:	DRAWN BY:	DATE:	SKT NO:
6937	MED	27/4/14	TW-01

Answers – Waterproofing





Polythene over ply,
prior to framing

Corrugated Galv. Roofing,
once framing complete


Answers – Lifting Points

- Engineer Design
- Needs to load beams in the manner they are designed to be loaded in their actual use
- Design SWL of 4500kg with correct safety factor
- Need to be re-usable
- No corners to be cut here, any failure could be catastrophic


 Dunning Thornton consultants	PH: (64 4) 385-0019 Fax: (64 4) 385-0312 PO Box 27 153, Wellington E-Mail: dt@wztrn@dunningthornton.co.nz		SKETCH		
			JOB NAME: MASEY - TEMP WORKS JOB NO: 6937	DRAWN BY: MED	DATE: 9/5/11

11/5/11 REV 1


LVL RAFTER LIFTING EYE

RAFTER ELEV. 

DETAIL




100x20 FLAT
 300x12 FLAT
 22 HOLE
 30



LVL RAFTER
 33.7x3.2 CHS. PUSH DOWN INTO HOLESAW SLOT. FORM 35 DEEP CIRCULAR SLOT USING 35 HOESAW.
 240mm CSK SPAX, FULLY THREADED.

8 NO. 10mm OUTER DIAMETER, 240mm CSK SPAX, FULLY THREADED.



SCREW DIM'S
 18
 5.4

LUBRICATE SCREWS WITH GENERAL PURPOSE LIQUID LANOLIN.

EACH SPAX SCREW TO BE DRILLED INTO TIMBER A MAXIMUM OF THREE TIMES AND THEN DISCARDED

3-May-11, MASTSKTH

Answers – Moving to site



Written Methodology

- A plan for all involved
 - Should have answers to all the questions prior to anyone asking them
- Issued to Arrow project staff, trades and consultants for comment
- Full buy in required from all parties
- Resulted in an 8 page, step by step guide to prefab, move and install the roof

Client Sign Off

➤ An Estimated P&G Cost Comparison was submitted

Comparative values when comparing the roof build insitu versus prefabrication

Item		Allowance	Allowance	Comments
Programme	Estimated time to construction roof on ground	55 days		As per current construction programme
	Estimated time to construction roof insitu	71 days		30 % longer
Cranes	Cranes	Insitu	Prefab	Comments
	Crane would have been required on site 50% of the roof construction time, when built insitu. So 36 days x 9hrs x \$180 per hr	\$ 58,320.00	\$ -	Hourly rate used \$180
	Crane allowance for prefabing roof on ground	\$ -	\$ 22,500.00	Hourly rate used \$157 average between hiab rate at \$120 per hr and larger crane @\$250 ph
Water proofing	Temporary water proofing	\$ 8,000.00	\$ 8,000.00	Required either way to protect ply wood
Other	Roller door	\$ 3,400.00	\$ 3,400.00	Would be required either way or the cost of temporary water proofing for insitu would have been more
	Jig set up costs	\$ -	\$ 15,490.00	
	Saving on P & G	\$ 35,200.00	\$ -	16 days of additional P& G
Totals		\$104,920.00	\$ 49,390.00	

\$105k in-situ vs. \$50k to pre-fab

Plan in Action – At the Jig



Plan in Action – At the Jig



Plan in Action – The Shuffle



Pick up 1&2

Take 1&2 for installation



Move 3&4 to where 1&2 was

Build 5&6 next to 3&4



Plan in Action – A to B



Plan in Action - Installation



Plan in Action - Installation



Plan in Action - Installation



Plan in Action - Accuracy



Plan in Action – Waterproofing

- Pre finished plywood and LVL ceiling
- Installed with 3 coats of clear
- Polythene installed under edges of metal roofing to keep batts dry & to stop water ingress from the sides



Lessons Learned

- It is as much about the planning as it is the implementation
- Check everything, double check as accuracy has to be millimetre perfect
- Importance of toolbox talks and buy in from subs
- Prefab as close to the building as possible
- Bigger area to prefab more at once would be better
- You become an expert by the end
- Keep a good crew - Bill Stockman, Pete Chisholm, Tom Watson, Wendy Jacob – **Arrow Site Crew**
 - Use good and open minded subs



Facts and Figures

- It was worth it - Comparison prefab vs. in-situ
 - P&G Cost - ~ \$60k vs. est.\$105k - **57%**
 - Time to build roof – 60days vs. est. 90days – **66%**
 - Program Benefits to overall Project – est. 2months – **12%**
- Safety Benefits
 - Time spent working a height - 7days vs. est. 90days – **8%**
 - Less time spent doing high risk works - **less complacency**
 - Eliminating fall from height hazard – **A laugh vs. A fatality**
 - Less time completing high risk works – **Justifies using more expensive but more suitable contractors**

Moving Forward

- The light has been seen!!!
 - Due to the successes with pre-fabbing at CoCA and other projects, we now look at all our projects differently – **Added Value to Clients**



Moving Forward

- We prefabbed 3 of 4 timber framed roofs at CoCA - Our builder saw the benefits and wanted to pre-fab.
 - Tender rates were for in-situ **win-win, Arrow time – Builder \$**



- The builder now looks to pre-fab, checks the risks and finds a way to overcome them – **Changed Mind-Set For Subs**

The Story End's – For Now

“We built the roof in the wrong spot, it was it faster, safer and easier to do than building it in-situ. All it required was asking questions and getting the right answers. People say it was a clever way to build it... ..it was the only way to build it” ...

Dave Leppard – Site Manager and pre-fabrication convert

“Yeah, but you pretty much called me a ...”

Pete Chisholm – Construction Manager