# Construction Clients' Group

28th May 2014









# **Providing rebuild intentions visibility**



Te Mana Haumanu ki Waitaha



For information on the Government's intended

#### Programme documents



#### Online version

The current <u>Programme of Work</u> [online version PDI organisations involved in the rebuild, and indicates ( design, tender and construction.



#### Print version

Print version of the Programme of Work document [



#### **Summary of Construction**


A Summary of Construction [PDF 600K] is also avail



# **Project by project**

## Public Sector Rebuild

Programme of Work as at May 2014







#### What will be done with the data

- Cabinet has now approved a coordinating, monitoring and advisory role led by CERA across public sector rebuild programme.
  - Requiring regular performance reports on total \$8b programme
  - Cooperate and enable collection of your programme data
- Consolidated reporting on high level performance:
  - What has been completed
  - How programmes are tracking (schedule, on time and cost)
  - Value for money





## **Providing confidence to the market**

### We will consolidate from each agency:


- A baseline schedule and budget
- Actual progress and changes
- Tender schedule
- Other related information (health and safety KPIs, risk and issues)

A series of rebuild programme reports will be produced





## Programme/Portfolio Dashboard - Example





# Progress on Major Milestones



	BUDGET			EXPENDITURE (PERIOD TD)			EXPENDITURE (LIFE TD)			
PROJECT	Original Baseline Budget	Approved Budget Changes	Current Baseline Budget	Actual	Forecast	Variance	Actual	Forecast	Variance	
	A	В	C=A+B							
Avon River & East Frame	147,000		147,000	2,192	12,570	-10,378	12,570	12,570		
Bus Interchange	53,000		53,000	1,115	1,115	0	1,115	1,115		
Metro Sports	206,000		206,000	994	1,208	-214	1,208	1,208		
The Convention Centre	195,500		195,500	234	1,872	-1,638	1,872	1,872		
Accessible City	284,000		284,000	362	362	0	362	362		
Urban Frame - Excluding East	30,000		30,000	0	273	-273	273	273		
The Stadium	470,000		470,000	0	0	0	0	0		
The Square	9,200		9,200	0	0	0	0	0		
PROGRAMME TOTAL	1,394,700	0	1,394,700	4,897	17,400	-12,503	17,400	17,400	(	

MAJOR MILESTONES								
Milestone	Baseline	Forecast / Actual	Variance (Days)					
ARP- Commence main contract construction	1/02/2014	1/04/2014	Complete					
East Frame - Confirm Shortlist for Development	30/04/2014	6/05/2014	6					
Bus Interchange - Complete demolition of existin	31/01/2014	19/06/2014	9 139					
Bus Interchange - Commence main contract const	1/07/2014	1/08/2014	O 30					
Metro Sports - Business Case complete	6/09/2013	30/05/2014	264					
Convention Centre - Master Planning Agreement	7/03/2014	10/03/2014	Complete					
Convention Centre - Master Planning Agreement	21/03/2014	28/03/2014	Complete					
Accessible City - Draft Implementation Plan abd	31/12/2013	5/04/2014	95					
South Frame - Commence design	31/03/2014	30/06/2014	90					
Earthquake Memorial - Site Approval	31/01/2014	8/05/2014	98					

MILESTONE VARIANCE COMMENTARY

Forecast vs Actual comparison

COST PERFORMANCE VARIANCE COMMENTARY

To be provided

Top Risks and Issues

2013 Q2 2013 Q3 2013 Q4 2014 Q1 2014 **Q**2 2014 @4 2015 Q1 2015 @4 2014 93 2015 Q2 2015 Q3 3 Year Total 696,558 143,424 17,400 39,048 61,586 91,928 123,630 112,094 101,44 2,640 4,897 4,216 3,253 2,640 4,216 -12,503 -679,920 1,632 -39,048 -91,928 -123,630 -149,424 -112,094 -101,447

**TOP 5 RISKS** Performance 1 Cost Escalation due to high level of demand for construction services and materials puts pressure on project budget 1,400 m 2 Disconnect between CCDP delivery and stakeholder expectations -----Budget 3 Unforeseen site conditions 1.200m 4 Serious Injury 5 Continuity in leadership in the CCDP 1,000 m **TOP 5 ISSUES** 800 n 1 The current governance structure are slowing down the timeliness of decision making 2 Resourcing for Programme Management is still below optimal levels 600 m **HEALTH & SAFETY** Area Last Period This Period Variance Incidents N/A 4 N/A 200 m Near Miss Events N/A 1 N/A Standard Breaches N/A 1 N/A Safe Work Observations N/A

**Performance Chart** 

**Health and Safety KPIs** 


era.govt.nz

## Public Sector Rebuild tenders closing May – Dec 2014

Lead Agency	Project	Value	Call Tenders	Close Tenders	Tender period							
Building projects		\$900m-\$1240m			May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
CERA	Convention Centre	\$150m-\$200m	Dec 13	Apr 14								
CERA	Bus Interchange	\$50m-\$100m	Mar '14	19May14								
MOE	Shirley bundle 7 schools	\$17m	Jul 14	Aug 14								
CCC	Town Hall	\$50m-\$100m	7 Jul 14	8Sep14								
CCC	Art Gallery (staged)	\$50m-\$100m	Jul 14	Sep 14								
UC	Science & Innovation	\$50m-\$100m	Aug '14	Oct '14								
МОН	Christchurch Hospital (ASB)	\$400m-\$450	Aug '14	Nov '14								
MOE	2014 school programme	\$60m	several									
HNZ	2014 programme	\$70m-\$110m	several									
Civil projects		\$410m-\$600m										
NZTA	Groynes to Sawyers	\$20m-\$50m	Jun '14	Jul '14								
NZTA	Western Belfast Bypass	\$100m-\$150m	May 14	Sep 14								
CERA	Avon River precinct, NE Frame (3 stages)	\$150m	Aug '14	Sep '14								
CERA	Southern frame	\$20m-\$50m	Oct 14	Dec 14								
CCC	Wigram Magdella Link	\$20m-\$50m	Oct 14	Dec 14								
CCC	Sumner to Lyttelton Rd	\$100m-\$150m	Oct 14	Dec 14								



# **Providing support to clients**





### **Procurement Guidance Notes**

- Speed up getting projects to market
- Based on review and feed back from major projects continue to update as market change
- Cabinet report on \$50m+ projects

Governance	Delivery process					
Due diligence on tenderers	Resource constraints					
<ul> <li>Land and consents</li> </ul>	Stakeholder engagement					
Risk allocation	Form of contract					

# **Procurement Guidance Notes**

- Speed up getting projects to market
- Based on review and feed back from major projects continue to update as market change
- Cabinet report on \$50m+ projects







### Client observations to date

- Market maturity 2-stage GMP is unusual for Christchurch
- Sub trades/contracts reluctant to price on incomplete documentation.
   Created risk
- Contractor expectations high and perceived major cost increase in 2014/15. What is the escalation?
- Contract conditions were too harsh
- Fast tracked programmes contractors priced in risk
- Long jobs were seen as unattractive
- Pinchpoints already experienced in various packages
- Economic outlook is positive for NZ



# Discussion



